



Berry Bros. General Contractors, Inc.

P.O. Box 253

bbgci.com

Berwick, LA 70342

Vapor Tightness Test

Note: Test results are valid for (1) year from date of test!

Date: <u>3-12-14</u>	Official Number: <u>1136076</u>
Vessel: <u>SMT 225</u>	Pressure Indicator: <u>ERL</u> Method: <u>Nitrogen</u>
Owner: <u>Settoon Towing, LLC</u>	Testing location: <u>Berry Brothers General Contractors, Inc.</u>
Address: <u>P.O. Box 279</u> <u>Pierre Part, LA 70339</u>	Address: <u>1414 River Road</u> (Dry Dock Division) <u>Berwick, LA 70342</u>

TEST RESULTS

*** Barge is vapor tight if "Total Pressure Loss" is LESS than "Allowable Pressure Loss" ***

Test cargo tanks and related vapor system to 1 lb.			
Beginning Pressure:	<u>NA</u> inches H2O	Time started:	<u>NA</u>
Ending Pressure:	<u>NA</u> inches H2O	Time completed:	<u>NA</u>
Total pressure loss:	<u>NA</u> inches H2O	Allowable pressure loss:	<u>NA</u>
Test with ERL Gauge			
Beginning Pressure:	<u>1</u> psi	Time started:	<u>10:05</u>
Ending Pressure:	<u>1</u> psi	Time completed:	<u>11:05</u>
Total pressure loss:	<u>0</u> psi	Allowable pressure loss:	<u>0</u>

The following barge was tested in accordance with the national emission standard for benzene emissions from benzene transfer operations, section 40 CFR 61.604 (f) and section 40 CFR 63.565 (c)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 46 CFR 35.35-70

Tester name:	<u>Jose Ortiz</u>
Tester signature:	<u>Jose Ortiz</u>
Witnessing Inspector name:	<u>John Brewer</u>
Witnessing Inspector signature:	<u>John Brewer</u>
Witnessing Inspector affiliation:	<u>Foreman</u>



Berry Bros. General Contractors, Inc.

P.O. Box 253

bbgci.com

Berwick, LA 70342

Cargo Piping Test Record

Note: Test results are valid for (1) year from date of test!

Date: <u>3-12-14</u>	Maximum allowable working pressure: <u>125</u>
Vessel: <u>SMI 225</u>	Method of test (air, hydro, nitrogen, CO2): <u>Nitrogen</u>
Owner: <u>Settoon Towing, LLC</u>	Testing location: <u>Berry Brothers General Contractors, Inc.</u>
Address: <u>P.O. Box 279</u>	Address: <u>1414 River Road (Dry Dock Division)</u>
<u>Pierre Part, LA 70339</u>	<u>Berwick, LA 70342</u>

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results	Note:
<u>3-12-14</u>	Cargo piping and valves	<u>190</u> p.s.i.	
<u>3-12-14</u>	Cargo pressure gauges	<u>100</u> % accurate	
<u>N/A</u>	Steam piping and valves	<u>N/A</u> p.s.i.	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>José Ortiz</u>
Tester signature: <u>José Ortiz</u>
Witness name: <u>John Brewer</u>
Witness signature: <u>John Brewer</u>