

BARGE VAPOR TIGHTNESS LETTER

NOTE: Test results are valid for (1) one year from date of test.

- Test date: 3-7-2017
- Barge owner: Setton Towing
- Barge name / Official Number: SHI-30019
- Maximum load rate (BPH): 6,500 (BPH)

→ Pressure cargo tanks and vapor system to (28) twenty-eight inches of water using a Manometer to record the time and pressure. Close all air valves and allow the vessel to remain pressured for (30) thirty minutes. Use soap to test and inspect for leaks. After (30) thirty minutes, record pressure and times.


→ Test cargo tanks & Vapor System to 28 inches of water.

→ Start Time: 22:30 Beginning Pressure: 28

→ End Time: 23:00 Ending Pressure: 27.5

✓ This vessel has been tested in accordance with Section 61.304F and has been found to be vapor tight.

Company of Tester:	Location:
<u>K-solv L.P</u>	<u>Channelview TX</u>
Name of Tester (print):	Signature of Tester:
<u>Oscar Rodriguez</u>	<u>Oscar Rodriguez</u>
Name of Witness (print):	Signature of Witness:
<u>Marcos Morales</u>	<u>Marcos Morales</u>
Affiliation / Company of Witness (print)	
<u>Foreman / K-solv / Oscar Rodriguez</u>	



BARGE PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE

BARGE OWNER / BARGE NAME: Setten Towing / SMI-30019

Letter expiration date (one year from test date): 3-7-2018

NOTE: Test results are valid for (1) one year from date of test

1. Cargo Piping and Valves (actual date of test): 3-7-2017
Test Pressure (188 psi): 188 PSI

2. Cargo Relief Valve (actual date of test): 3-7-2017
Test Pressure (125 psi): 125 PSI

3. Cargo Pressure Gauge (actual date of test): 3-7-2017
Percent of Accuracy (%): 98 %

4. Steam Piping and Relief Valves (actual date of test): N/A
Test Pressure (125 psi): N/A

Signature of Tester:	
Printed Name of Tester:	Oscar Rodriguez
Company / Location of Tester:	K-Solv / Channelview, TX.

1651 7 De Zavalla Rd Channelview, TX 77530

Phone: 281-452-4000 Fax: 281-452-5523 Revised 02/03/2017