

**BARGE VAPOR TIGHTNESS LETTER**

**NOTE:** Test results are valid for (1) one year from date of test.

- Test date: 3/30/17
- Barge owner: Jettoon Towing
- Barge name / Official Number: Smi 30020
- Maximum load rate (BPH): 6500 (BPH)

→ Pressure cargo tanks and vapor system to (28) twenty-eight inches of water using a Manometer to record the time and pressure. Close all air valves and allow the vessel to remain pressured for (30) thirty minutes. Use soap to test and inspect for leaks. After (30) thirty minutes, record pressure and times.


→ Test cargo tanks & Vapor System to 28" inches of water.

→ Start Time: 09:00 Beginning Pressure: 28"

→ End Time: 09:30 Ending Pressure: 27.3"

✓ This vessel has been tested in accordance with Section 61.304F and has been found to be vapor tight.

Company of Tester: <u>Ksolv maritime</u>	Location: <u>Channelview TX</u>
Name of Tester (print): <u>John Florens</u>	Signature of Tester: <u>John Florens</u>
Name of Witness (print): <u>Jorge U.</u>	Signature of Witness: <u>Jorge U.</u>
Affiliation / Company of Witness (print): <u>Ksolv maritime Supervisor</u>	



BARGE PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE

BARGE OWNER / BARGE NAME: Setford Towing SMI 30020

Letter expiration date (one year from test date): 3-29-18

NOTE: Test results are valid for (1) one year from date of test

1. Cargo Piping and Valves (actual date of test): 3-29-17  
Test Pressure (188 psi): 188 psf

2. Cargo Relief Valve (actual date of test): 3-29-17  
Test Pressure (125 psi): 125 psf

3. Cargo Pressure Gauge (actual date of test): 3-29-17  
Percent of Accuracy (%): 98%

4. Steam Piping and Relief Valves (actual date of test): N/A  
Test Pressure (125 psi): N/A

Signature of Tester:	
Printed Name of Tester:	<u>David Garza</u>
Company / Location of Tester:	<u>K. SOLV / Channel View TX</u>

1651 7 De Zavalla Rd Channelview, TX 77530

Phone: 281-452-4000 Fax: 281-452-5523 Revised 02/03/2017