



# HUDSON DRYDOCKS, INC.

FAX: (985) 385-5729

P. O. BOX 1781 MORGAN CITY, LA 70381 PHONE (985) 384-7140

## Cargo Piping Test Letter

**Note: Test Results are valid for 1 year from date of test!**

Vendor:	Hudson Drydocks ,Inc.	M.A.W.P	125
Date:	1-20-17	Method of Test:	Nitrogen
Barge:	SMI 30034	Testing Location:	Hudson Drydocks

### Transfer System Testing Date

\*\*\*Fill out completely. Write N/A on any non-applicable line.\*\*\*

Date: 1-20-17	Barge Piping:	Results:	
	Cargo Piping & Valves	190 p.s.i	
	Cargo Pressure Gauges	100 % accurate	
	Steam Piping & Valves	n/a p.s.i	

Note: Test each pressure gauge annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)((2) & 46 CFR 35.35-70(b)

### Signatures

I credit that the test contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester Name (Print):	Jason Pellegrin
Tester Signature:	<i>Jason Pellegrin</i>
Witness Inspector Name (Print):	Scott Percle
Witness Inspector Signature:	<i>Scott Percle</i>
Witness Inspector Affiliation:	Hudson Drydocks operation manager



# HUDSON DRYDOCKS, INC.

FAX: (985) 385-5729

P. O. BOX 1731 MORGAN CITY, LA 70381 PHONE (985) 384-7140

## Vapor Tightness Test

**Note: Test Results are valid for 1 year from date of test!**

Vendor:	Hudson Drydocks, Inc.	Testing Location:	Hudson Drydocks, Inc.
Date:	1-20-17	Official Number:	1239887
Barge:	SMI 30034	Pressure Indicator:	Test Pot

### Test Results

\*\*\*Barge is vapor tight if "Total Pressure Loss" is LESS than "Allowable Pressure Loss"\*\*\*

Beginning Pressure:	0 inches H2O	Time Started:	8:15
Ending Pressure:	39 1/2" inches H2O	Time Completed:	9:25
Total Pressure Loss:	0 inches H2O	Allowable Pressure Loss:	0

The following barge was tested in accordance with the national emission standard for benzene emissions from benzene transfer operations, section 40 CFR 61.304 (f) and section 40 CFR 63.565 (c)

### Signatures

I credit that the test contained herein were conducted in compliance with 46 CFR 35.35-70.

Tester Name (Print):	Jason Pellegrin
Test Signature:	<i>Jason Pellegrin</i>
Witness Inspector Name (Print):	Scott Percle
Witness Inspector Signature:	<i>Scott Percle</i>
Witness Inspector Affiliation:	Hudson Drydocks Operation Manager