



Berry Bros. General Contractors, Inc.

P.O. Box 253

bbgci.com

Berwick, LA 70342

Cargo Piping Test Record

Note: Test results are valid for (1) year from date of test!

Date: <u>1-7-2016</u>	Maximum allowable working pressure: <u>125 PSI</u>
Vessel: <u>SMT 575</u>	Method of test (air, hydro, nitrogen, CO2): <u>nitrogen</u>
Owner: <u>Settoon Towing, LLC</u>	Testing location: <u>Berry Brothers General Contractors, Inc.</u>
Address: <u>P.O. Box 279</u> <u>Pierre Part, LA 70339</u>	Address: <u>1414 River Road</u> (Dry Dock Division) <u>Berwick, LA 70342</u>

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results	Note:
<u>1-7-16</u>	Cargo piping and valves	<u>190</u> p.s.i.	
<u>1-7-16</u>	Cargo pressure gauges	<u>100</u> % accurate	
<u>NA</u>	Steam piping and valves	<u>NA</u> p.s.i.	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>Adrian Nolasco</u>
Tester signature: <u>[Signature]</u>
Witness name: <u>Alex A. G. [Signature]</u>
Witness signature: <u>[Signature]</u>
Settoon Rep. signature: <u>[Signature]</u> Print: _____



Berry Bros. General Contractors, Inc.

P.O. Box 253

bbgci.com

Berwick, LA 70342

Vapor Tightness Test

Note: Test results are valid for (1) year from date of test!

Date: <u>1-7-2016</u>	Official Number: <u>1200510</u>
Vessel: <u>5 MT 575</u>	Pressure Indicator: <u>ERL</u> Method: <u>Nitrogen</u>
Owner: <u>Settoon Towing, LLC</u>	Testing location: <u>Berry Brothers General Contractors, Inc.</u>
Address: <u>P.O. Box 279</u> <u>Pierre Part, LA 70339</u>	Address: <u>1414 River Road</u> (Dry Dock Division) <u>Berwick, LA 70342</u>

TEST RESULTS

*** Barge is vapor tight if "Total Pressure Loss" is LESS than "Allowable Pressure Loss" ***

Test cargo tanks and related vapor system to <u>1 lb.</u>			
Beginning Pressure: <u>NA</u> inches H2O	Time started: <u>NA</u>		
Ending Pressure: <u>NA</u> inches H2O	Time completed: <u>NA</u>		
Total pressure loss: <u>NA</u> inches H2O	Allowable pressure loss: <u>NA</u>		
Test with ERL Gauge			
Beginning Pressure: <u>1</u> psi	Time started: <u>10:00 am</u>		
Ending Pressure: <u>1</u> psi	Time completed: <u>11:00 am</u>		
Total pressure loss: <u>0</u> psi	Allowable pressure loss: <u>-0-</u>		

The following barge was tested in accordance with the national emission standard for benzene emissions from benzene transfer operations, section 40 CFR 61.604 (f) and section 40-CFR 63.565 (c)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 49 CFR 35.35-70

Tester name: <u>Adrian Nolazco</u>	
Tester signature: <u>[Signature]</u>	
Witnessing Inspector name:	
Witnessing Inspector signature: <u>[Signature]</u>	
Witnessing Inspector affiliation:	
Settoon Rep: Print:	Signature: